

Work Order 203375

Cityworks

PM - 2 yr Storm Station Cleaning

Status : CLO

Priority: 04 Category: COLL STORM

Submit To: Stormwater, Stormwater

Date: 1/6/2022 8:00:00AM

Initiated By: ELMS, STEVEN M

Date: 1/6/2022 8:00:00AM

Requested By: ELMS, STEVEN M

Supervisor: DEVORE, CHRIS

Projected Start: 1/6/2022 8:00:00AM

Projected Finish: 1/20/2022 8:00:00AM

Closed By: ELMS, STEVEN M

Date: 1/7/2022 6:58:31AM

Completed By: ELMS, STEVEN M

Actual Start: 1/6/2022 8:00:00AM

Actual Finish: 1/7/2022 11:00:29AM

Stage: ACTUAL

Expense Type: MAINT

Location: TURNPIKE & WALKER SLOUGH P.S.

Assets:			
<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
MUD_STORMSEWERSYSTEM	40M003	TURNPIKE & WALKER SLOUGH P.S.	

Comments:
Clear bar Grates

Instructions:
 Stop flow of incoming water, if possible.
 Plug or isolate the station if possible and/or needed.
 De-water the station into a sanitary if available, storm if not.
 Vacuum all the debris from the bottom.
 Wash the station down with a high-pressure gun.
 Clean-up and pull the plug.

Work Order 209861

Cityworks

Clean

Status : CLO

Priority: Category: COLLCM

Submit To: Stormwater, Stormwater

Date: 3/28/2022 10:34:52AM

Initiated By: ELMS, STEVEN M

Date: 3/23/2022 6:52:10AM

Requested By: ELMS, STEVEN M

Supervisor: DEVORE, CHRIS

Projected Start: 3/23/2022 7:00:31AM

Projected Finish: 3/23/2022 7:00:31AM

Closed By: ELMS, STEVEN M

Date: 3/23/2022 4:09:01PM

Completed By: ELMS, STEVEN M

Actual Start: 3/23/2022 7:00:26AM

Actual Finish: 3/23/2022 10:00:32AM

Stage: ACTUAL

Expense Type: MAINT

Location:3080 S.Turnpike Dr.

Assets:

<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
MUD_STORMSEWERSYSTEM	40M003	TURNPIKE & WALKER SLOUGH P.S.	

Comments:

27 - 5 Gallon Buckets od in-organic materials 216 Lbs Total.

Instructions:

Clean bar Grates and debris floating in front of grates.

Priority:

Location:

Inspected By: ROCHA, ALEX

Projected Start: 4/25/2022 1:05:23PM

Projected Finish:

Initiated By: HARPER, DONALD

Initiated Date: 4/25/2022 1:05:23PM

Actual Finish: 5/17/2022 7:16:01AM

Insp. Date: 4/21/2022 12:00:00PM

Closed By: ELMS, STEVEN M

Date Closed: 5/17/2022 7:16:01AM

Work Order Id:

Observation:

Repairs:

Recommendation:

Observations:

Is catch basin 40% full?:

Does the catch basin need drain marker installed?:

Does the catch basin need to be repaired?:

Storm Event?: Yes

If yes to storm event, is it plugged?: Yes

Action Taken: Line is surcharged check back later

Notes:

Processing:

Work Order 212581

Cityworks

Clean

Status : CLO

Priority: 03 Category: COLLCM

Submit To: Stormwater, Stormwater

Date: 4/25/2022 6:51:24AM

Initiated By: ELMS, STEVEN M

Date: 4/25/2022 6:51:24AM

Requested By: ELMS, STEVEN M

Supervisor: DEVORE, CHRIS

Projected Start: 4/25/2022 6:51:24AM

Projected Finish: 4/25/2022 6:51:24AM

Closed By: ELMS, STEVEN M

Date: 5/3/2022 3:59:35PM

Completed By: ELMS, STEVEN M

Actual Start: 5/3/2022 9:00:00AM

Actual Finish: 5/3/2022 11:00:36AM

Stage: ACTUAL

Expense Type: MAINT

Location: 3080 South Turnpike

Assets:

<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
MUD_STORMSEWERSYSTEM	40M003	TURNPIKE & WALKER SLOUGH P.S.	

Comments:

Cleaned bar grates and vac out debris

Instructions:

Clean Bar Grates

Work Order 221202

Cityworks

Clean

Status : CLO

Priority: 04 Category: COLLCM

Submit To: Stormwater, Stormwater

Date: 8/16/2022 7:00:00AM

Initiated By: ELMS, STEVEN M

Date: 8/16/2022 7:00:00AM

Requested By: ELMS, STEVEN M

Supervisor: DEVORE, CHRIS

Projected Start: 8/16/2022 7:00:00AM

Projected Finish: 8/16/2022 7:00:00AM

Closed By: ELMS, STEVEN M

Date: 8/17/2022 6:55:59AM

Completed By: ELMS, STEVEN M

Actual Start: 8/16/2022 7:00:00AM

Actual Finish: 8/16/2022 10:00:00AM

Stage: ACTUAL

Expense Type: MAINT

Location: 3080 S. Turnpike Rd

Assets:

<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
MUD_STORMSEWERSYSTEM	40M003	TURNPIKE & WALKER SLOUGH P.S.	

Comments:

18 - 5 Gallon buckets of in organic materials 128 Lbs. Total

Instructions:

Clean Floating Debris and bar grates.

Work Order 222622

Cityworks

Miscellaneous (Use Notes - BE SPECIFIC)

Status : OP

Priority: Category: COLLCM

Submit To:

Date:

Initiated By: RODRIGUES, PETER

Date: 8/31/2022 3:17:56PM

Requested By:

Supervisor:

Projected Start: 8/31/2022 3:17:56PM

Projected Finish: 8/31/2022 3:17:56PM

Closed By:

Date:

Completed By:

Actual Start:

Actual Finish:

Stage: ACTUAL

Expense Type: MAINT

Location: Walker Slough & Turnpike

Assets:

<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
MUD_STORMSEWERSYSTEM	40M003	TURNPIKE & WALKER SLOUGH P.S.	

Comments:

Cleaned from on top. 1 vac truck load

Instructions:

Work Order 199793

Cityworks

Storm Station Cleaning 2 year PM

Status : CLO

Priority: Category: COLLCM

Submit To: Stormwater, Stormwater

Date: 11/23/2021 7:14:46AM

Initiated By: ELMS, STEVEN M

Date: 11/23/2021 7:14:46AM

Requested By:

Supervisor: TELMO, JEFF

Projected Start: 7/3/2025 12:00:00AM

Projected Finish: 7/3/2025 12:00:00AM

Closed By: DEVORE, CHRIS

Date: 12/12/2022 8:53:42AM

Completed By: RODRIGUES, PETER

Actual Start:

Actual Finish: 11/29/2022 4:12:39PM

Stage: ACTUAL

Expense Type: MAINT

Location: Walker Slough & Turnpike

Assets:

<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
MUD_STORMSEWERSYSTEM	40M003	TURNPIKE & WALKER SLOUGH P.S.	

Comments:

Cleaned on top

Instructions:

240 volt

Work Order 237262

Clean

Status : CLO

Priority: 01 Category: COLLCM

Submit To: Stormwater, Stormwater

Date: 12/31/2022 12:00:00PM

Initiated By: DEVORE, CHRIS

Date: 12/31/2022 12:00:00PM

Requested By: DEVORE, CHRIS

Supervisor: DEVORE, CHRIS

Projected Start: 12/31/2022 12:00:00PM

Projected Finish: 12/31/2022 12:00:00PM

Closed By: DEVORE, CHRIS

Date: 2/13/2023 8:54:54AM

Completed By: BENEDICT, REX

Actual Start:

Actual Finish: 12/31/2022 12:00:00PM

Stage: ACTUAL

Expense Type: MAINT

Location:

Assets:			
<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
STORMPOINTS_POINT	38L004		
STORMPOINTS_POINT	38L012		
STORMPOINTS_POINT	38L040		

Comments:
Walker Slough is at capacity and the storm station is overwhelmed.

Instructions:
Clear any flooding if possible.

Work Order 237266

Cityworks

Clean

Status : CLO

Priority: **01** Category: COLLCM

Submit To: Stormwater, Stormwater

Date: 1/9/2023 8:00:00AM

Initiated By: DEVORE, CHRIS

Date: 1/9/2023 8:00:00AM

Requested By: DEVORE, CHRIS

Supervisor: DEVORE, CHRIS

Projected Start: 1/9/2023 8:00:00AM

Projected Finish: 1/9/2023 8:00:00AM

Closed By: DEVORE, CHRIS

Date: 2/13/2023 10:38:22AM

Completed By: WETZEL, ARLAND

Actual Start:

Actual Finish: 1/9/2023 8:00:00AM

Stage: ACTUAL

Expense Type: MAINT

Location:

Assets:			
<u>Type</u>	<u>Uid</u>	<u>Location</u>	<u>Length</u>
STORMPOINTS_POINT	36L144		

Comments:
Walker Slough is at capacity and the pump station is overwhelmed. system is surcharged.

Instructions:
Clear any flooding if possible.